Commercial Water Softening Systems
Sizing & Design Questionnaire

Project Name _____

Project Location _____

Engineer/Contractor/Rep Name(s) _____

1. Incoming (raw) water quality levels
   a. Hardness _____ Grains Per Gallon
   b. Iron _____ PPM
2. Incoming water pressure _____ PSI
3. Softening (Check one): ☐ Hot only ☐ Hot and Cold
4. Peak flow rate required through softening system (if known) _____ GPM
5. If peak flow rate is not known, please list all fixtures/equipment (and quantities) to receive soft water
   _____
   _____
   Estimated usage for all fixtures/equipment using softened water (if known) _____ GPD
6. If GPD not known, please give some information on how many occupants or users the facility might have on a typical day: _____
   _____
7. Do you require a packaged skid system (pre-piped, pre-wired, pre-plumbed, delivered to jobsite)? ☐ Yes ☐ No
8. If you answered yes to #7, how wide is the mechanical room door? _____
9. If you answered yes to #7, how tall is the mechanical room ceiling? _____
10. Do you want to consider brine reclamation for reduced salt consumption and less wastewater? ☐ Yes ☐ No
11. Is there a budget cost you had planned for on this equipment? _____
12. Do you want a service agreement for this equipment? ☐ Yes ☐ No
13. If you answered yes to #12, what is the desired contract term? ☐ 6 mos. ☐ 12 mos. ☐ 18 mos. ☐ 24 mos.
14. Other comments or requests: _____
    _____

Thank you for working with Water Control. We value your business. Please fax, email, or mail this questionnaire to us (or your local representative) for processing and system selection. Email: techsupport@watercontrolinc.com

Water Control Corporation
7150 143rd Ave NW • Ramsey, MN 55303
Phone: 866-405-1268 • Fax: 763-427-5665
www.watercontrolinc.com